

ID	Task Name	Duration	Start	Finish	Project WBS	% Complete	Predecessors	Resource Names	Tue Mar 16																																					
1	Install Backyard Privacy Fence	2 days	Mon 3/15/10	Tue 3/16/10	1.	0%			6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7
2	Project Start (Sign Contract)	0 days	Mon 3/15/10	Mon 3/15/10		0%		Sales																																						
3	Install Main Fence Structure	1.5 days	Mon 3/15/10	Tue 3/16/10	1.1	0%																																								
4	Kitting	0.06 days	Mon 3/15/10	Mon 3/15/10		0%		Warehouse																																						
5	Kit Fence Posts (40 4x4)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	2																																							
6	Kit Concrete for 40 posts	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	5																																							
7	Kit Cross Beams (100 2x4x8)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	6																																							
8	Kit Fence Siding (600 pieces)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	7																																							
9	Remove lumber tags	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	8																																							
10	Install Fence Posts	0.83 days	Mon 3/15/10	Mon 3/15/10		0%		Neal,Darryl																																						
11	Drive to site	0.5 hrs	Mon 3/15/10	Mon 3/15/10		0%	6																																							
12	Drill Post holes	3 hrs	Mon 3/15/10	Mon 3/15/10		0%	11																																							
13	Insert Posts	0.6 hrs	Mon 3/15/10	Mon 3/15/10		0%	12																																							
14	Pour Concrete	2.5 hrs	Mon 3/15/10	Mon 3/15/10		0%	13																																							
15	Install Fence siding	0.5 days	Tue 3/16/10	Tue 3/16/10		0%		Frank,Jesse																																						
16	Drive to site	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	45																																							
17	Install triple cross beam supports	1 hr	Tue 3/16/10	Tue 3/16/10		0%	16																																							
18	Install Fence siding	1.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	17																																							
19	Cut Arched Tops	1 hr	Tue 3/16/10	Tue 3/16/10		0%	18																																							
20	Install Vehicle Gate	1.75 days	Mon 3/15/10	Tue 3/16/10	1.2	0%																																								
21	Kitting	0.08 days	Mon 3/15/10	Mon 3/15/10		0%		Warehouse																																						
22	Kit Gate Posts (2 6x6)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	2																																							
23	Kit Concrete for 2 posts	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	22																																							
24	Kit Gate Cross Beams (10 2x4x8)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	23																																							
25	Kit Vehicle Gate Hardware	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	24																																							
26	Kit Gate Siding (40 pieces)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	25																																							
27	Remove Lumber Tags	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	26																																							
28	Install Vehicle Gate Posts	0.08 days	Mon 3/15/10	Mon 3/15/10		0%		Neal,Darryl																																						
29	Drill Post holes	0.25 hrs	Mon 3/15/10	Mon 3/15/10		0%	14																																							
30	Insert Posts	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	29																																							
31	Pour Concrete	0.25 hrs	Mon 3/15/10	Mon 3/15/10		0%	30																																							
32	Assemble Vehicle Gate	0.25 days	Tue 3/16/10	Tue 3/16/10		0%		Frank,Jesse																																						
33	Assemble Gate Skeleton	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	19																																							
34	Attach gate siding	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	33																																							
35	Attach Vehicle gate hardware	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	34																																							
36	Cut Arched tops	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	35																																							
37	Install People Gate	2 days	Mon 3/15/10	Tue 3/16/10	1.3	0%																																								
38	Kitting	0.08 days	Mon 3/15/10	Mon 3/15/10		0%		Warehouse																																						
39	Kit Gate Posts (2 6x6)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	2																																							
40	Kit Concrete for 2 posts	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	39																																							
41	Kit Gate Cross Beams (5 2x4x8)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	40																																							
42	Kit People Gate Hardware	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	41																																							
43	Kit Gate Siding (20 pieces)	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	42																																							
44	Remove Lumber Tags	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	43																																							
45	Install People Gate Posts	0.08 days	Mon 3/15/10	Mon 3/15/10		0%		Neal,Darryl																																						
46	Drill Post holes	0.25 hrs	Mon 3/15/10	Mon 3/15/10		0%	31																																							
47	Insert Posts	0.1 hrs	Mon 3/15/10	Mon 3/15/10		0%	46																																							
48	Pour Concrete	0.25 hrs	Mon 3/15/10	Mon 3/15/10		0%	47																																							
49	Assemble Vehicle Gate	0.25 days	Tue 3/16/10	Tue 3/16/10		0%		Frank,Jesse																																						
50	Assemble People Gate Skeleton	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	36																																							
51	Attach gate siding	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	50																																							
52	Attach People gate hardware	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	51																																							
53	Cut Arched tops	0.5 hrs	Tue 3/16/10	Tue 3/16/10		0%	52																																							
54	Provide Warranty to Customer	0 days	Tue 3/16/10	Tue 3/16/10		0%	49	Sales																																						